

For Project: Broad Farm
 Project Notes: Direction Filby
 Location/Name: Incoming
 Report Generated: 26/09/2023 15:17:17
 Speed Intervals: 5 MPH
 Time Intervals: Instant
 Traffic Report From: 29/08/2023 15:00:00 through 26/09/2023 14:59:59
 85th Percentile Speed: 39.5 MPH
 85th Percentile Vehicles: 76721
 Max Speed: 85 MPH on 24/09/2023 20:50:00
 Total Vehicles: 90260
 AADT: 3223

Volumes - weekly counts

Time	5 Day	7 Day
Average Daily	3250	3141
AM Peak 11:00	216	233
PM Peak 16:00	354	315

Speed

Speed Limit: 40
 85th Percentile Speed: 39.5
 50th Percentile Speed: 34.6
 10 MPH Pace Interval: 30.0 MPH to 40.0 MPH
 Average Speed: 34.32

	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
Count over limit	1360	1336	1452	1474	1583	1615	1381
% over limit	9.8	11.7	11.7	11.3	9.6	12.7	13.4
Avg Speeder	44.1	43.9	43.9	44.0	44.0	44.0	44.4

Summary.

SAM2 installed by Broad Farm recording traffic heading towards Filby.

Recording dates between 29th August and 26th September

Total vehicles recorded = 90,260

AVG speed across all vehicles = 34 MPH

AVG speed of speeders = 44 MPH

Max speed recorded = 85 MPH at 20.50 on 24th September

Annual Average Daily Traffic = 3223